

Upcoming City Council Agenda Items

July 15, 2014

7:00 p.m. Regular Meeting:

- Public Hearing for the proposed property exchange with Bickford Ford
- Action for roof replacement at 2000 Ludwig Road
- Discussion of the 2015 Capital Improvement Plan
- Discussion of the City Hall Remodel design plans
- Discussion of the Carnegie meeting space concept

The agenda list above is partial and tentative. For further information, click here for the City website:

<http://www.snohomishwa.gov/AgendaCenter/City-Council-Agendas-1>

Construction Update July 2014

15th Street & Avenue D Roundabout Project Roundabout Partially Open

The City is pleased to announce that Phase II of the construction on the 15th Street & Avenue D Roundabout Project is under way. Phase I completed much of the work for the project including the center circle and the travel lane around it, the splitter islands and all but one of the legs of the intersection. As of 6:30 a.m. on Tuesday, July 8th, traffic was introduced to the newly constructed roundabout for the first time as vehicles were shifted from the bypass route. Traffic both northbound and southbound along the Avenue D/Bickford Avenue corridor has been flowing freely ever since (see photo). 15th Street (west side of Avenue D/Bickford Avenue) will remain closed until Phase II construction is complete, at which time the full roundabout (all legs) will be opened for all directions of travel.

Phase II work is anticipated to be completed by early August and will include constructing the 15th Street leg of the

roundabout and completing the sidewalk and storm drain improvements on the west side of Avenue D/Bickford Avenue.

Phase III work will complete the project with new lighting and landscaping and will occur later this fall.

If you have any questions or comments please contact Andy Sics at 360-282-3174 or e-mail: sics@snohomishwa.gov.



July 11, 2014

www.snohomishwa.gov

2014 Calendar:

City Council

Tuesday, July 15
Workshop – 6 p.m.
Regular Meeting – 7 p.m.
Gilbertson Board Room
1601 Avenue D

<http://snohomishwa.gov/AgendaCenter/ViewFile/Agenda/07152014-437>

Economic Development Committee

Tuesday, July 15
Cancelled

Another overnight US 2 weekend closure

Snohomish-area drivers will have another night of roadwork and a detour Sunday, July 13 as WSDOT contractor crews have to finish up some curb work as part of the US 2 Bickford Avenue safety project. From 10 p.m. Sunday until 5 a.m. Monday, July 14, westbound US 2 from SR 9 to Bickford will be closed. The ramp from SR 9 to westbound US 2 will also be closed from 7 p.m. to 5 a.m. This closure will utilize the same detour we've had before: northbound SR 9 to westbound 20th Street back to US 2.