



**CITY OF SNOHOMISH PUBLIC WORKS DEPARTMENT
INSPECTION RECORD SHALL REMAIN AT THE JOB SITE**

No Civil Construction shall commence until permit holder/agent has posted this Inspection Record in a conspicuous place on the premises.

Project Owner:		Contractor:		
Project Name:		Project Address:		
Nature of Work:				
Permit/Project #:		Date Issued:		
INSPECTOR MUST SIGN ALL SPACES PERTAINING TO THIS JOB				
DEPARTMENT	INSPECTION	DATE	INSPECTOR	REMARK
EROSION CONTROL (360)282-3193	N.G.P.A. STAKING/FENCING			
	INSTALLATION OF INITIAL TESC			CALL BEFORE MOVING DIRT
	MAINTENANCE OF TESC			
	FINAL REMOVAL OF TESC			
ROADWAY (360)282-3193	ROADWAY STAKED			
	ROADWAY SUBGRADE			
	COMPACTION TEST			CALL BEFORE PAVING
	ROADWAY PAVEMENT			CALL BEFORE PAVING
	CURB/GUTTER			CALL BEFORE CONCRETE POUR
	SIDEWALK			CALL BEFORE CONCRETE POUR
	DRIVEWAY			CALL BEFORE CONCRETE POUR
	FINAL LIFT			
	STRIPING			
	SIGNAGE			
	RED LINED PLANS TO INSPECTOR			
MISC. ITEMS	LANDSCAPING			
	IRRIGATION SYSTEM			
	MAILBOX INSTALLED			
	PARK/PLAYGROUND			
SANITARY SEWER (360)282-3193	SEWER STAKED			
	SEWER MAIN INSTALLED			CALL BEFORE BACKFILLING
	SEWER MH'S INSTALLED			CALL BEFORE BACKFILLING
	COMPACTION TEST			
	NEW SEWER PLUGGED			
	SIDE SEWER INSTALLED			
	SEWER PLUGS REMOVED			
	SEWER MANDREL TEST			
	SEWER EXTERNAL GROUT MH			
	SEWER LOCATE TAPE INSTALLED			
	SEWER CLEAN-OUTS INSTALLED			
	SEWER TV			CALL TO SCHEDULE
	SEWER AIR TEST			CALL TO SCHEDULE
	PAVEMENT RESTORATION			
	MANHOLE COVERS ADJUSTED			CALL BEFORE PAVING
RED LINED PLANS TO INSPECTOR				
STORM SEWER (360)282-3193	STORM DRAINAGE STAKED			
	STORM PIPING			CALL BEFORE BACKFILLING
	STORM STRUCTURES			
	COMPACTION TEST			



DEPARTMENT	INSPECTION	DATE	INSPECTOR	REMARK
STORM SEWER (360)282-3193	LAMPING TEST			
	PAVEMENT RESTORATION			
	LEAK TEST			
	YARD DRAINS			
	DETENTION VAULT			
	DETENTION POND			
	INFILTRATION			
	WATER QUALITY			
	RED LINED PLANS TO INSPECTOR			
WATER (360)282-3193	WATER STAKED			
	WATER MAIN INSTALLED			CALL BEFORE BACKFILLING
	FIRE HYDRANT INSTALLED			
	COMPACTION TEST			
	PAVEMENT RESTORATION			
	FIRE LINE INSTALLED			
	AIR/VAC INSTALLED			
	BLOW-OFF INSTALLED			
	METER INSTALLED			
	PRESSURE TEST			
	BIOLOGICAL TEST			
	FLUSHING			
	VALVE ADJUSTED			
	RED LINED PLANS TO INSPECTOR			
	CROSS-CONNECTION CONTROL			
SURVEY	CLEARING LIMITS STAKED			
	RIGHT OF WAY STAKED			
	SEWER CUT SHEETS			
	STORM CUT SHEETS			
	WATER CUT SHEETS			
	CURB CUT SHEETS			
	MONUMENT RESET & FILED			
	MONUMENT INSTALLED & FILED			
	AS-BUILT SURVEY			
P.U.D.	ON-SITE LIGHTING			
	STREET LIGHTS			

NOTE: This inspection card must be returned to the permit center. Please call (360)282-3193 for final inspection prior to the project acceptance letter being issued.

ADMINISTRATION ITEMS	EASEMENT RECORDED			
	RIGHT OF WAY			
	RIGHT OF WAY RECORDED			
	AS-BUILTS (MYLARS) APPROVED			
	PLAT RECORDED			
	BILL OF SALE NOTARIZED			
	MAINTENANCE BOND			
	DEVELOPER AGMT RECORDED			
	SNOHOMISH COUNTY AS-BUILTS			
FINAL	FINAL ACCEPTANCE ISSUED			ALL SECTIONS MUST BE SIGNED
WATER SERVICE	WATER SERVICE TURNED ON			AFTER PROJECT ACCEPTANCE